

## S19 – Front End Loader Inspection Checklist H&SM&I05

Site .....	Machine .....	Date .....							Action required	Date completed
Item inspected	M	Tu	W	Th	F	S	Su			
<b>Before start up</b>			✓ = OK	x = defect						
Check oil and water levels (hydraulic oil after start up)	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
Complete a walk round inspection	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
<b>After start up (before moving off)</b>										
Check instruments are reading correctly	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
Check the brake air pressure	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
Is the reverse warning device OK?	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
Check the front and rear lights are OK	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
Check the all-round vision (mirrors, CCTV, radar etc)	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	X = park the machine up	.....	
Is the horn working?	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
Check the operation of the air conditioning/filtration	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
<b>After moving off</b>										
Check the brakes and steering feel OK	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	X = park the machine up	.....	
Undertake a brake drive test (stop on incline when loaded)	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	X = park the machine up	.....	
Undertake a parking brake test (hold on incline when loaded)	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	X = park the machine up	.....	
<b>During Operation</b>										
Inspect for oil, water, or fuel leaks and unusual smells or noises	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
Grease – in accordance with manufacturer's instructions	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
<b>At end of shift</b>										
Drain the air tanks	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
<b>General</b>										
Check that faces, stockpiles and haul roads are free of contamination or overhangs and there is suitable edge protection	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
<b>Weekly</b>										
Stop in marked distance (tick day completed)	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	X = park the machine up	.....	
Check handrails/handholds and condition of window catches	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
Check tyre condition and pressure	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	
Seat and seat belt condition	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	X = park the machine up	.....	
Clean the cab (vacuum etc)	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	<input type="radio"/>	.....	.....	

Signature of person carrying out inspection .....

Countersignature of management .....

