

S19 – Dumptruck Inspection Checklist H&SM&I02

Site	Machine	Date							Action required	Date completed
Item inspected	M	Tu	W	Th	F	S	Su			
Before start up			✓ = OK	X = defect						
Check oil and water levels (hydraulic oil after start up)	○	○	○	○	○	○	○	
Complete a walk round inspection	○	○	○	○	○	○	○	
After start up (before moving off)										
Check instruments are reading correctly	○	○	○	○	○	○	○	
Check the brake air pressure	○	○	○	○	○	○	○	
Is the reverse warning device OK?	○	○	○	○	○	○	○	
Check the front and rear lights are OK	○	○	○	○	○	○	○	
Check the all round vision (mirrors, CCTV, radar etc)	○	○	○	○	○	○	○	X = park the machine up	
Is the horn working?	○	○	○	○	○	○	○	
Check the operation of the air conditioning/filtration	○	○	○	○	○	○	○	
After moving off										
Check the brakes and steering feel OK	○	○	○	○	○	○	○	X = park the machine up	
Undertake a brake drive test (stop on incline when loaded)	○	○	○	○	○	○	○	X = park the machine up	
Undertake a parking brake test (hold on incline when loaded)	○	○	○	○	○	○	○	X = park the machine up	
During Operation										
Inspect for oil, water, or fuel leaks and unusual smells or noises	○	○	○	○	○	○	○	
Grease – in accordance with manufacturer's instructions	○	○	○	○	○	○	○	
At end of shift										
Drain the air tanks	○	○	○	○	○	○	○	
General										
Check that faces, stockpiles and haul roads are free of contamination or overhangs and there is suitable edge protection	○	○	○	○	○	○	○	
Stop in marked distance (tick day completed)	○	○	○	○	○	○	○	X = park the machine up	
Weekly										
Check handrails/handholds and condition of window catches	○	○	○	○	○	○	○	
Check tyre condition and pressure	○	○	○	○	○	○	○	
Seat and seat belt condition	○	○	○	○	○	○	○	X = park the machine up	
Clean the cab (vacuum etc)	○	○	○	○	○	○	○	

Signature of person carrying out inspection

Countersignature of management

