

S5 - Confined Space Checklist H&SCS01

Con	fined space location		
lder	ntification number		
Des	cription of works		
Date	e		
	ou are unable to answer Yes or N/A to any of the following questions then Confined Space		
	ahead.	entry ivi	031 110
		Yes	N/A
1.	Has all appropriate piping been drained and isolated?	0	0
2.	Has the confined space been drained of its contents?	0	0
3.	Has the confined space been cleaned with a suitable cleaning agent?	0	0
4.	Have all residues been cleared?	0	0
5.	Have the heating and cooling systems been isolated and made safe?	0	0
6.	Has electrical equipment been disconnected and fuses withdrawn?	0	0
7.	Has electrical/pneumatic equipment been disconnected and stored energy dissipated?	0	0
8.	Has the atmosphere been tested?	0	0
9.	Was the oxygen level satisfactory?	0	0
10.	Was the flammable vapour level negligible?	0	0
11.	Was there an absence of toxic substances?	0	0
12.	Was the temperature suitable?	0	0
13.	Is breathing apparatus required for entry?	0	0
14.	Have users been adequately trained to use the breathing apparatus?	0	0
15.	Is lifting equipment required and in place?	0	0
16.	Has low voltage equipment been provided?	0	0
17.	Is all electrical equipment fitted to a residual current device (RCD)?	0	0
18.	Is a rescue kit available at the point of entry?	0	0
19.	Has the rescue plan been communicated and made available?	0	0
20.	Is all personal protective equipment in good condition (including safety harnesses)?	0	0
21.	Has the safety watch/supervisor been identified and does he/she understand his/her responsibilities?	0	0
22.	Has suitable signage been displayed around the confined space area?	0	0
23.	Has a permit to work been completed and if so, is a copy available near the point of entry?	0	0
Sigr	ned		

